



**SR-A1A/OCEAN DR.
FROM COUNTY LINE ROAD TO SEACREST
PARKWAY (Hollywood)
FDOT PROJECT NO: 428727-1-52-01**



**PHASE 1
SIGNALIZATION, MAST ARMS, PEDESTRIAN CROSSWALKS,
MILLING & RESURFACING**

**Construction Start Date: Oct. 20, 2014
Completion Date: Sept. 30, 2015**

**Project Phase: Construction
Construction Budget: \$2,7 million**

Contact Information

Casey Liening
FDOT Public Information Officer
954-940-7585
CLiening@CORRADINO.com

David Schweiger, P.E.
FDOT Project Manager
954-734-3539
David.Schweiger@dot.state.fl.us

Description: the improvements under this project include removing old asphalt and repaving with new asphalt within the project limits, upgrading signalization, installing stamped asphalt at pedestrian crosswalks, installing pedestrian countdown timers, installing “Share the Road” signage and pavement markings, and installing new mast arms.

Project Status:

Paving final lift of asphalt schedule (if weather permits)

- August 31, 2015 thru September 4, 2015

Monday to Thursday

Working hours: **9:00am to 3:00pm**

- September 7, 2015 thru September 9, 2015

Monday to Wednesday

Working hours: **8:00pm to 5:00am (night time)**

Signalization / Electrical Work

Work in progress (90% work is complete)

Pedestrian crosswalks

Work will start after paving is complete.

**PHASE 2
SIDEWALK AND STREET LIGHTING**

Construction is anticipated to start on July 2016 and finish in November 2016.

Contact Information

Fausto Gomez
FDOT Project Manager
954-777-4466
Fausto.Gomez@dot.state.fl.us

Description: the improvements under this project include upgrading the existing concrete sidewalk to decorative colored sidewalk (Lithocrete) and new street and pedestrian lighting system.

Project Status: finalizing design plans and preparing bid documents.