

City of Hallandale Beach  
Public Works Department  
**PROGRESS REPORT**

# CITYWIDE WAYFINDING PROJECT



The project consists of installation of the City's wayfinding signage program. The construction budget is estimated at \$295,000 and will be paid by the CRA and the City's transportation fund.

The project is implemented in two phases:

- ◆ **Phase 1**– **The installation of twenty-six (26) vehicular directional signs is complete.**
  - ◇ Installation of the signs started on 3/24/2016 and was completed on 04/29/2016.
  - ◇ The intent is to provide guidance and navigation information to local cultural, municipal, recreational and tourist activities.
- ◆ **Phase 2**– installation of six (6) entry monument signs and two additional directional signs are currently in the permitting stage with FDOT & Broward County. Construction is expected to be completed by the end of August, 2016.



For any questions and project information please contact

Manga Ebbe, Project Manager at 954-457-3043, [mebbe@cohb.org](mailto:mebbe@cohb.org)