

Project Schedule

September 2020

Commission Award

March 2021

Project Start

April 2022

Project Completion

Contact Information:

Contractor:

Hinterland Group, Inc.

Garrett Noonan

929 225 3541

City of Hallandale

Beach:

Manga Ebbe

Project Manager

Phone: 954-457-3043

mebbe@cohb.org



www.cohb.org/projects

[Report a Concern via our](#)

[MyHB App](#)

Project Update Report

Background

The City of Hallandale Beach has decided to continue utilizing City water to the longest extent possible by incorporating provisions to the existing water treatment plant that can accommodate higher salinity raw water. As a precaution to safeguard against future potential intrusion of saltwater into the City's wellfield, the City will install one reverse osmosis (RO) skid within the existing membrane treatment facility, capable of treating potentially increasing saline raw water.

Scope of Work

The scope of work for this project includes, but is not limited to raw water main improvements of new DIP force main (FM) from proposed Production Well #9 (PW-9) to existing Production Well #8 (PW-8) with associated fittings, valves and pavement restoration within roadway limits. The work is located within portions of Ansin Boulevard, NW 11th Avenue and NW 8th Street right-of-way.

Progress Report as of March 10, 2021

A Notice to Proceed letter was issued to Hinterland Group, Inc. on February 01, 2021 with a project commencement date of March 01, 2021. Procurement of shop drawings, permits, materials and equipment required for construction is on-going. Construction is scheduled to begin on April 5, 2021.

Project Limits

